

「南・西街区」既存建物等解体除却工事 10月度 石綿除去月間工程表

工事件名：春日・後樂園駅前地区第一種市街地再開発事業既存建物等解体除却工事(南・西街区)

工事場所： 東京都文京区小石川1丁目1の一部,2,3の一部,4の一部

作成:2017/10/19

工区/建物No./名称 (住宅地図表記)	石綿着手前調査			分析検体数			除去作業完了状況			2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5			
	調査日	Lv.1	Lv.2	Lv.3	含有確認建材	定性	定量	Lv.1	Lv.2	Lv.3	粉塵濃度測定結果	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	
「A工区」																																															
No.11	2016 4 7	無	無	無	(L1)ー (L2)ー (L3)ー	1																																									
No.35	2016 3 3	無	無	有	(L1)ー (L2)ー (L3)Pタイル	1				完了																																					
No.36	2015 11 25	無	無	有	(L1)ー (L2)ー (L3)Pタイル	3				完了																																					
No.42	2015 12 2	無	有	有	(L1)ー (L2)断熱材、水練り保温材 (L3)Pタイル	5	2			完了	完了																																				
No.43	2016 1 12	無	有	有	(L1)ー (L2)ケイカル2種板 (L3)Pタイル	6	1			完了	完了																																				
No.44	2016 9 2	無	無	無	(L1)ー (L2)ー (L3)ー																																										
No.45	2016 5 16	無	無	有	(L1)ー (L2)ー (L3)塗装材 (Lv1扱い)、Pタイル	3	1				完了																																				
「B工区」																																															
No.31-1	2015 11 25	無	無	無	(L1)ー (L2)ー (L3)ー	1																																									
No.31-2	2015 11 25	無	無	無	(L1)ー (L2)ー (L3)ー	1																																									
No.32-1	2015 12 1	無	無	有	(L1)ー (L2)ー (L3)Pタイル						完了																																				
No.37	2016 1 7	無	無	有	(L1)ー (L2)ー (L3)Pタイル	1					完了																																				
「C工区」																																															
No.32-2	2015 11 26	無	無	有	(L1)ー (L2)ー (L3)Pタイル						完了																																				
No.33	2016 3 3	無	無	有	(L1)ー (L2)ー (L3)Pタイル	1					完了																																				
No.34	2016 2 26	無	無	有	(L1)ー (L2)ー (L3)ジュラク壁 (Lv1扱い)、Pタイル	5	1				完了																																				
No.40	2016 7 25	無	無	有	(L1)ー (L2)ー (L3)屋根材	2	1				完了																																				
「D工区」																																															
No.59	2015 8 14	無	有	有	(L1)ー (L2)水練り保温材 (L3)Pタイル					完了	完了																																				
No.60	2015 12 7	無	無	有	(L1)ー (L2)ー (L3)Pタイル						完了																																				
No.61	2016 3 18	無	無	有	(L1)ー (L2)ー (L3)Pタイル	2					完了																																				
No.62	2015 8 19	有	有	有	(L1)吹付けロックウール (L2)水練り保温材 (L3)Pタイル				完了	完了	完了																																				
No.67	2015 11 26	無	無	有	(L1)ー (L2)ー (L3)Pタイル	1					完了																																				
「E工区」																																															
No.9	2016 2 16	無	無	有	(L1)ー (L2)ー (L3)Pタイル	3					完了																																				
No.14-1	2016 2 16	無	無	無	(L1)ー (L2)ー (L3)ー																																										
No.14-2	2015 8 6	無	無	有	(L1)ー (L2)ー (L3)塗装材 (Lv1扱い)、Pタイル						完了																																				
No.27	2016 1 7	無	無	有	(L1)ー (L2)ー (L3)Pタイル	3					完了																																				
No.28-1	2016 1 7	無	無	無	(L1)ー (L2)ー (L3)ー																																										
No.28-2	2016 1 7	無	無	無	(L1)ー (L2)ー (L3)ー																																										
No.29	2016 1 7	無	無	無	(L1)ー (L2)ー (L3)ー	4																																									
No.30	2016 1 7	無	無	無	(L1)ー (L2)ー (L3)ー	2																																									
「F工区」																																															
No.23-1	2015 12 8	無	無	有	(L1)ー (L2)ー (L3)Pタイル	2					完了																																				
No.23-2	2015 12 8	無	無	有	(L1)ー (L2)ー (L3)Pタイル	2					完了																																				
No.24-1	2015 12 21	無	無	無	(L1)ー (L2)ー (L3)ー	3																																									
No.24-2	2015 12 21	無	無	無	(L1)ー (L2)ー (L3)ー	2																																									
No.26	2016 1 7	無	無	有	(L1)ー (L2)ー (L3)Pタイル	4					完了																																				
No.38-1	2015 8 7	無	無	有	(L1)ー (L2)ー (L3)塗装材 (Lv1扱い)、Pタイル						完了																																				
No.38-2	2015 8 7	無	無	有	(L1)ー (L2)ー (L3)塗装材 (Lv1扱い)、Pタイル						完了																																				
「G工区」																																															

「南・西街区」既存建物等解体除却工事 10月度 石綿除去月間工程表

工事件名：春日・後樂園駅前地区第一種市街地再開発事業既存建物等解体除却工事(南・西街区)

工事場所： 東京都文京区小石川1丁目1の一部,2,3の一部,4の一部

工区/建物No./名称 (住宅地図表記)	石綿着事前調査				分析検体数		除去作業完了状況				2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5			
	調査日	Lv.1	Lv.2	Lv.3	含有確認建材		定性	定量	Lv.1	Lv.2	Lv.3	粉塵濃度測定結果	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	
「HI区」																																																
No.10	2016 6 27	無	有	無	(L1) (L2)断熱材、配管エルボ (L3)	6	2		完了		(Lv.2作業時) 問題なし																																					
No.21	2016 1 12	無	無	有	(L1)ー (L2)ー (L3)Pタイル	2				完了																																						
No.22-1	2015 12 8	無	無	有	(L1)ー (L2)ー (L3)Pタイル					完了																																						
No.22-2	2015 12 8	無	無	無	(L1)ー (L2)ー (L3)ー																																											
No.23-3	2015 12 8	無	無	有	(L1)ー (L2)ー (L3)Pタイル					完了																																						
「I区」																																																
No.5-1	2015 8 31	無	有	有	(L1)ー (L2)水練り保温材 (L3)塗装材 (Lv1扱い)、P210k、A J-1	3				(Lv.1作業時) (Lv.2作業時)																																						
No.5-2	2017 8 21	無	無	有	(L1) (L2) (L3)ルネア 麻-ド	2	1			完了		(Lv.3 カットア 麻-ド)																																				
「J区」																																																
No.1	2016 4 7	無	無	有	(L1)ー (L2)ー (L3)Pタイル	2				完了																																						
No.3	2016 5 30	無	無	有	(L1)ー (L2)ー (L3)塗装材 (Lv1扱い)	2	1			完了	(Lv.1作業時) 問題なし																																					
No.7	2016 2 22	無	無	無	(L1)ー (L2)ー (L3)ー	2																																										
No.8	2015 12 16	無	有	有	(L1) (L2)水練り保温材 (L3)Pタイル	2	1		完了	完了																																						
「K区」																																																
No.4	2016 10 31	無	無	無	(L1)ー (L2)ー (L3)ー	3																																										
「L区」	¥																																															
No.25-3	2016 2 4	無	無	有	(L1) (L2) (L3)Pタイル	3				完了																																						
「M区」																																																
No.25-1	2016 2 4	無	無	無	(L1)ー (L2)ー (L3)ー	2																																										
No.25-2	2016 7 21	無	無	無	(L1)ー (L2)ー (L3)ー	3																																										
「NI区」																																																
No.19	2016 10 15	無	無	有	(L1) (L2) (L3)ケイカル板	4	1			完了																																						
						合計 105	合計 13																																									